

Pearson Creek Stream Restoration Plan



By
Heart-Bar-Heart Ranch
Montana Fish, Wildlife & Parks
USFWS Partners for Fish & Wildlife
Big Blackfoot Chapter of Trout Unlimited

May 2012

Table of Contents

Introduction.....	3
Project Area.....	3
Restoration Needs.....	4
Pearson Creek Fisheries.....	7
Goals and Objectives.....	8
Restoration Elements.....	8
Stream Channel Restoration.....	8
Proposed Habitat Structures.....	11
Riparian Revegetation.....	13
Grazing Management.....	13
Road Crossing & Fish Passage.....	13
Equipment specifications.....	14
Turbidity Control BMP's.....	14
Monitoring Plan.....	15
Cooperative Agreement.....	15
Appendix.....	16

INTRODUCTION

The Chamberlain Creek Watershed has been the focus of native trout conservation actions for over 20 years. Conservation actions include the restoration of instream habitat, riparian grazing changes, the restoration of instream flows through water leases, the reclamation of stream-side roads and the placement of conservation easements on all private and State (DNRC) lands within the basin. These activities have converted Chamberlain Creek from a highly degraded tributary to a stream supporting a robust westslope cutthroat trout population, which now includes a large migratory component with the Blackfoot River.

Pearson Creek is the largest tributary to Chamberlain Creek. Like Chamberlain Creek, Pearson Creek has been the focus of many cutthroat trout conservation actions. However, unlike Chamberlain Creek, Pearson Creek still requires additional habitat restoration activities in order to offset adverse human activities and restore habitat for westslope cutthroat trout. Additional restoration needs apply to the lower portion of the stream on the Heart-Bar-Heart Ranch where a small section of channel has been highly altered by channelization and past farming and the effects of an undersized culvert on lower Pearson Creek. In addition to restoration needs in this localized area, grazing management changes will be implemented to protect Pearson Creek from livestock pressure and recover cutthroat trout habitat.

PROJECT AREA

Pearson Creek is a small second-order tributary to Chamberlain Creek located about five miles west of the town of Ovando, Montana in Powell County (Figure 1). Pearson Creek originates from the Garnet Mountains and flows for nine miles through primarily State lands before entering private ranch land (Heart-Heart) (mile 2.0) with a base-flow discharge of about one cfs. The headwaters of this area include a coniferous forest, whereas the lower stream flows through prairie parkland on private lands. Native riparian plant species include ponderosa pine, Douglas fir, western Larch, quaking aspen, as well as various shrubs (willow *spp.*, red-osier dogwood, hawthorne and alder) forbs, sedges and graminoids, including the increasing presence of nonnative pasture grasses in the downstream direction. Primary land uses in upper Pearson Creek include timber production and public recreation, versus hay and livestock production on the private lands in the lower basin.




Figure 1. This map shows the Pearson Creek project and surrounding area. The project focuses on Pearson Creek from the country road upstream.

RESTORATION NEEDS

Past restoration activities on Pearson Creek include a donated water lease, reconstruction and restoration of 4,000 feet of stream, riparian revegetation and grazing management. Despite these changes, unresolved localized (human-induced) channel alterations combined with the influence of an undersized culvert continue to hamper the recovery of westslope cutthroat trout in Pearson Creek. This project will correct these channel alterations by restoring natural channel form, function and flow regimes to this reach of stream.

Channel restoration is required on 1,286 lineal feet of channelized stream. This channelized stream reach has perched a segment of Pearson Creek approximately two feet above the

elevation of the original Pearson Creek channel (Figure 2). To maintain flows at this perched elevation, Pearson Creek has been bermed throughout the channelized reach (Photo 1). The bermed channel drains into a wetland with no defined channel before returning back to Pearson Creek through an undersized culvert. Upstream of the wetland, the bermed channel also loses about 50% of high flows through holes in the berm. This water flows overland before returning to Pearson Creek through a ditch and then entering the undersized culvert. This loss of water occurs during the cutthroat trout migration period and appears to result in the loss of migrant westslope cutthroat trout from the stream (Photo 2). Montana Fish, Wildlife and Parks biologists have measured velocities through the culvert at > 6 feet-per-second during the cutthroat trout migration period. These velocities are high enough to prevent the upstream movement of migratory fish from ascending the stream into upstream spawning areas during certain flow events.




Figure 2: Valley cross-section showing existing bermed and historic channels on Pearson Creek.



Photo 1: This photo shows a section of Pearson Creek where channelization and berms have perched Pearson Creek above its original channel elevation. Notice the loss of water from holes in the berm.



Photo 2: This photo shows water lost from the main (i.e., perched) Pearson Creek channel during the spring runoff period. The new channel will be constructed within this channel, which is likely a segment of the historical channel.

PEARSON CREEK FISHERIES

Like Chamberlain Creek, westslope cutthroat trout is the prevalent salmonid within Pearson Creek. Other species present include long-nosed sucker and nonnative brook trout, both of which occupy the lower basin in low abundance. The genetic composition of cutthroat trout in Pearson Creek consists of 98% westslope cutthroat trout and 2% rainbow trout (FWP data services). Westslope cutthroat trout in Pearson Creek include both resident and migratory (fluvial) westslope cutthroat. However, the population in lower Pearson appears to be suppressed due to human manipulations of spawning, rearing and migratory corridors due to channel alterations. Fish population surveys show densities decrease from a six-year average density of 18.6 (range, 10.6-23.3) age ≥ 1 fish/100' stream immediately upstream of the proposed treatment area to a six-year average of 4.5 (range, 0-7.7) age ≥ 1 fish/100' downstream of the proposed treatment area. This represents a long-term 75% reduction in the densities of cutthroat trout over a short (0.6 mile) distance.

GOALS AND OBJECTIVES

Restoration Goal: The goal of the Pearson Creek project is to fully restore westslope cutthroat trout habitat in order to increase population abundance and metapopulation function within Chamberlain Creek and the Blackfoot River.

Objective 1: Restore natural channel form and function to Pearson Creek in the area of channel alterations.

Objective 2: Restore natural stream flow regimes in order to provide migration corridors by eliminating anthropogenic loss of water from the Pearson Creek channel in areas of past channel alterations.

Objective 4: Restore fish passage by replacing the undersized culvert crossing on the County road using stream simulation concepts

Objective 5: Restore riparian vegetation in order to recover riparian function and habitat forming processes by establishing a suitable riparian (no disturbance) buffer along Pearson Creek.

RESTORATION ELEMENTS

In order to meet restoration objectives, four project elements have been identified. These include 1) reconstruction of 1,286 lineal feet of new channel where the stream is currently channelized, perched and bermed above the valley floor (Photo 1), 2) replacement of the undersized culvert to restore aquatic organism passage at all ranges of flow and correct improper road drainage conditions (photo 5), 3) riparian revegetation using native woody plants, and 4) grazing management changes that include riparian fencing to protect and improve cutthroat trout habitat.

Stream Channel Reconstruction

Field reviews of the stream channel were conducted to determine the perched condition of the existing channel and to locate suitable "reference reaches" to be used as design templates. A reference stream reach is one that is naturally stable, functions near its ecological potential and is geomorphically appropriate to the project area. For this project, two reference reaches were identified on Pearson Creek. These include a higher gradient confined B-type channel and lower gradient more sinuous E-channel in the lower treatment area (Table 1). The B-type reference reach was identified approximately ¼ mile upstream of the proposed project (Photo 3). The E-type channel was identified approximately ¼ mile downstream of treatment area (Photo 4). A perceived historic channel of Pearson Creek was also identified upstream of the county road and segments of this channel will be incorporated with the new channel layout (Photo 5). Bankfull measurement of stream cross-section for both reference reaches conform to regional relationships of channel geometry (Lawler 2004) for natural stream of western Montana. Cross-section, longitudinal profile and pebble count data is included in the Appendix.

Channel Measurement			Pebble Count data (B- channel)			
Channel Measurement	B Channel	E Channel	Size class	Particle size (mm)	Substrate material	Percent
Length of new channel	426	1332				
Bankfull Width (ft)	8.6-11.2	4.4	D16	8.84	Silt	0
Entrenchment ratio	2.8	>10	D35	17.75	Sand	4.82
Mean riffel depth (ft)	0.95	2.2	D50	22.08	Gravel	81.93
Maximum pool depth (ft)	3.2	3.8	D84	57.81	Cobble	13.25
Riffle width/depth ratio	8.8-11.9	2	D95	107.58	Boulder	0
Bankfull area (sq. ft.)	8.4-10.2	9.9	D100	255.99	Bedrock	0
Wetted Perimeter (ft)	9.5-11.5					
Hydraulic radius	0.88					
Channel Slope	0.028					
Drainage Area (sq. miles)	9.2	9.2				
Sinuosity	1.2	1.4				

Table 1. Reference conditions for the reconstruction of two channel types on Pearson Creek.



Photo 3. Photo of the upstream reference reach taken in July, 2011. The upper portion of treatment stream will construct a similar channel with step-pool morphology using instream wood features typical of a small forested mountain stream.



Photo 4. Photo of the downstream reference reach taken in April, 2012. The lower portion of treatment stream will construct a similar meandering morphology using vegetative features typical of a small, low-gradient meadow stream.



Photo 5: This photo shows a segment of this historical E-type channel just upstream of the county culvert. This segment will be used to the full degree possible.

In addition to reference reach surveys, channel and valley cross-sections were conducted to measure the perched location of the current channel as well as identify the best location for the new channel. This survey shows the existing channel is perched about 2 feet above the elevation of historic channel. Segments of the historic channel are the interface of the Holocene terrace of the Blackfoot River and Pearson Creek stream valley (Figure 2).

Proposed Habitat structures

The habitat structures appropriate to the new B4 channel are shown in Figure 3. These design features provide for pool- and riffle-forming processes; provide streambank stability by directing the thalweg to the center of the stream as well as instream cover for trout. These features will be placed low within the bankfull channel at angles described by Rosgen (Applied River Geomorphology, 1996). Only structures consistent with native material found within Pearson Creek, including the reference condition will be used in order to emulate nature channel conditions to the full degree possible.




Figure 3. This figure shows the placement of habitat structures within the B4 Pearson Creek bankfull channel. Logs will be 12-18" diameter. The buried portions of the wood structures are shown in grey. The green areas are shrub transplants over the buried log structures. The arrow shows the thalweg area of the new channel. An * shows the location of impermeable fabric is tacked to the upstream side of the vane structures to prevent piping which may occur during the initial recovery periods.

Riparian Revegetation

Riparian vegetation up- and downstream of the proposed project reach consists of a mixed conifer overstory with a mixture of willow, alder, aspen, hawthorn, serviceberry along the immediate riparian area. Throughout the project reach, historic grazing pressure and channel manipulations have limited recruitment of woody riparian species. In order to meet objectives of restoring a self-maintaining channel with a functional riparian zone, recovery of riparian shrubs will be an important component of the project.

In addition to shrub plantings, a grazing management plan which includes excluding the entire reach with a riparian fence and off-site water is planned. Approximately 6,000 willow cuttings will be installed throughout the project reach after being collected by volunteers in dormant months. Transplants shrubs (e.g., Figure 2) will also be incorporated throughout the project and we anticipate using up to 50 plants. Shrubs targeted for transplanting will be cut back to between 25% and 50% of existing height before transplanting. Pre-transplant trimming will minimize respiration and desiccation and will improve transplant success. Operators will bury the transplants 4 - 8 inches below original root collar level. Any disturbed areas will also be re-seeded with native riparian plant seed mixtures.

Grazing Management

In order to meet objectives of: 1) stabilizing the site through vegetation, 2) reducing grazing pressure on young seedlings, and 3) promoting the recovery of westslope cutthroat trout habitat, the landowner has agreed to fence the riparian area with a minimum buffer of 35 feet. 3,000 feet of three-strand barbed wire fencing is planned (meeting "wildlife friendly" guidelines). Off-site water is currently available.

Road Crossing & Fish Passage

Because of the perched location of the channel upstream of the country road, water approaches the culvert crossing from several directions. In addition, the existing 42" x 28" x 30' culvert is impeding fish passage, while also contributes to poor road drainage and flooding of the country road (photo 6). For the road crossing portion of the project, we are working closely with Powell County Road Department to upgrade the culvert to a 7' span x 4' rise x 36' long concrete box culvert. The new box culvert will have a natural stream bottom and accommodate bankfull dimension and discharges up to a 100 year event. At least one additional floodplain culvert is also planned at this site. Refer to *Pearson Creek Culvert Plan & Elevation View* drawing included in the Appendix.



Photo 6: This photo shows the undersized culvert. It also shows water flowing down the borrow pit to the culvert.

Equipment Specifications

This project will require a hydraulic excavator, tracked skidsteer and track truck. All equipment used onsite will be pressure washed clean to remove or reduce the potential transport of noxious weeds. Spill kits will be maintained in an area that can be easily reached by each piece of equipment.

Turbidity Control BMP's

Channel reconstruction will be conducted "in the dry" as flow can remain in the existing channel until the restored reach is constructed. Once completed, the water will be released into the new channel incrementally in order to minimize turbidity and prevent dewatering. After flows have been rerouted and any necessary fish rescues have been completed, the existing channel will be reclaimed. The road crossing will be replaced at low flows and existing flows will be routed around the project work area using a clear water diversion.

Monitoring Plan

The monitoring plan will consist of ongoing fish population work at the two sites identified in the fisheries section. In addition, the project will be monitored annually to ensure the project recovers. This annual walk-through will occur during the fish population monitoring period. Riparian revegetation efforts will be assessed for plant survival rates and if necessary, treated for browse from rodent, deer and elk populations. Transplants will also be watered during relevant summer months until well established.

Cooperative Agreement

The Landowner has agreed to maintain the project for a minimum period of 20-years. Agreement will be signed and dated prior to any work commencing.

APPENDIX