

ADDENDUM No. 1 May 7, 2012

RE: Greenhorn Creek Fish Barrier

FROM: George Austiguy P.E.
Pioneer Technical Services
40 Spanish Peak Drive
Bozeman, MT 59718
(406) 388-8578



TO: Mt Fish Wildlife and Parks
Design and Construction Section
600 North Park Ave
Helena, MT 59601

This Addendum forms a part of the Construction Documents and clarifies items in the original Construction Documents included in the Greenhorn Creek Fish Barrier Project dated August 2011. This Addendum No. 1 consists of this text.

CLARIFICATIONS TO DRAWINGS:

Content clarifications and corrections are described below:

SHEET 2 Site Plan

1. Existing wood structure to be removed as part of construction activities.

SHEET 5 Barrier Section and Details

1. Detail B - Steel plate vertical dimension should read 3'-3". Minimum 3" overlap required.

SHEET 6 Barrier Profile & Reinforcement Details

1. General Notes II – Cast in Place Concrete, Note 6 should read: "All concrete shall have a minimum cementitious material content of 611 lbs per cubic yard unless noted otherwise."
2. General Notes II – Cast in Place Concrete, Note 9A should read: "Cold Weather: Cold weather placement shall be in accordance with ACI 306,

which defines cold weather as when the air temperature has fallen to or is expected to fall below 40 deg F.

SHEET 7 Concrete Sections & Details

1. Detail A Return Walls: TOW should read "Varies 5972.0' - 5974.5'".
2. Detail B Apron Side Walls: TOW should read "Varies 5972.0' - 5974.5'".
3. Detail C Weir Wall: Change sheet reference on Leader Note to "Concrete Slab See Section D6".
4. Detail E Weir Wall Intersection Callouts A, B and C. Change callout bubble sheet reference from 5 to 7.

SHEET 8 Backfill Plan

1. Riprap Note with Leader, "Type A Riprap" should read "Type 1 Riprap".

END OF ADDENDUM No. 1