

## SEALED BID

Project: **Whitetail Reservoir Dam Weir**  
**Repair**

MT FWP Number: **7073704**

Name of Contractor: \_\_\_\_\_

Address: \_\_\_\_\_

\_\_\_\_\_

Dept. of Labor & Industry Cert. of Reg.#. \_\_\_\_\_

Acknowledges Addendum No.: \_\_\_\_\_

Phil Jagoda, P.E, Project Manager  
Montana Fish, Wildlife and Parks  
Design and Construction  
1522 Ninth Avenue  
P.O. Box 200701  
Helena, Montana 59620-0701

## PROPOSAL

Montana Fish, Wildlife & Parks  
Design and Construction  
PO Box 200701, 1522 Ninth Avenue  
Helena, Montana 59620-0701

FWP Project #: 7073704

The undersigned, having familiarized himself with the conditions of the work and the contract documents as prepared by FWP, **Phil Jagoda; P.O. Box 200701 Helena, Montana 59620-0701; Phone (406) 841-4009** agrees to furnish all labor, materials, equipment, and services necessary to complete all general construction work, as bid herein, for a project entitled **Whitetail Reservoir DAM Weir Repairs** in accordance with the Contract Documents including all Addenda. Bidder agrees to perform all work described below at the price shown as follows:

**Reminder to Contractors: All Unit Prices must be filled in on the Bid Form for a valid bid (18-2-303 MCA).**

**BASE BID:**

| Item # | Description                                      | Estimated Quantity | Unit Measure | Unit Price              | Total Amount |
|--------|--|--------------------|--------------|-------------------------|--------------|
| 1      | Mobilization/Demobilization, Bonding & Insurance | 1                  | LPSM         | \$                      | \$           |
| 2      | Remove & Reinstall Existing Riprap               | 1                  | LPSM         | \$                      | \$           |
| 3      | Furnish & Install 10 oz. non-woven geotextile    | 1,500              | SQ.FT.       | \$                      | \$           |
| 4      | Salvage & Reinstall Weir Pile Caps               | 1                  | LPSM         | \$                      | \$           |
| 5      | Drive Existing Sheet Piles to Design Elevations  | 1                  | LPSM         | \$                      | \$           |
| 6      | Furnish & Install H-piles                        | 216                | LF           | \$                      | \$           |
| 7      | Furnish & Install Steel Angle Bracing            | 267                | LF           | \$                      | \$           |
| 8      | Weld Existing Sheet Pile Vertical Joints         | 468                | LF           | \$                      | \$           |
| 9      | Furnish & Install New Sheet Pile Extensions      | 55                 | SQ.FT.       | \$                      | \$           |
| 10     | Seed & stabilize disturbed areas                 | 1                  | LPSM         | \$                      | \$           |
|        |  |                    |              | <b>Total: \$</b> _____. |              |

**BASE BID:** \_\_\_\_\_

AND \_\_\_\_\_/100 DOLLARS (\$\_\_\_\_\_).

Contractor Name: \_\_\_\_\_

And certifies that he is a duly and regularly licensed contractor registered with the Montana Department of Labor and Industry:

FIRM NAME: \_\_\_\_\_

TELEPHONE# \_\_\_\_\_

SIGNED BY: \_\_\_\_\_ DATE: \_\_\_\_\_ REG. # \_\_\_\_\_

BUSINESS ADDRESS \_\_\_\_\_

EMAIL ADDRESS: \_\_\_\_\_

ADDENDUM NO. \_\_\_\_\_ DATE: \_\_\_\_\_

ADDENDUM NO. \_\_\_\_\_ DATE: \_\_\_\_\_

ADDENDUM NO. \_\_\_\_\_ DATE: \_\_\_\_\_

Contractor Name: \_\_\_\_\_